

## **Inspection Report**.

ID number: 000016 Manufacture: N/A

Date: 22<sup>nd</sup> July 2025 Size: 4 x 3 x 1.9 m

Serial No: SB0016/18 Type: Pillow Bash

Blower: Box Fan 1.5HP Place of Test: Glasgow



| Inflated Structure                         | Detail    | р | f | n/a | Slides                   | р | f | n/a |
|--|-----------|---|---|-----|--------------------------|---|---|-----|
| Security of Seams and stitching            |           | X |   |     | Wall Height              |   |   | X   |
| Walls and towers / stabillity              |           | X |   |     | Run Out                  |   |   | X   |
| Anchor points & Accessories                | 6         | X |   |     | Clamber step             |   |   | X   |
| Step / Ramp size                           |           | X |   |     | Slide Sheet              |   |   | X   |
| Rope ladders / foam climbs / netting       |           |   |   | X   | <b>Connecting Parts</b>  |   |   |     |
| Fabric strength / flame retardant / Thread |           | X |   |     | Bed Connections          |   |   | X   |
| Pressure / Air loss                        | 1.171KPA  | X |   |     | Wall Connections         |   |   | X   |
| Fall off Height                            | 0.62m     | X |   |     | Blower                   | р | f | n/a |
| Bed panels and steps                       |           | X |   |     | Blower tube              | X |   |     |
| Trough Depth                               | 140/650   | X |   |     | Suitability              | X |   |     |
| Entrapment                                 |           | X |   |     | Inlet/outlet mesh        | X |   |     |
| Grounding                                  | 85kg      | X |   |     | Cable /Plug              | X |   |     |
| Ropes                                      |           |   |   | X   | Impeller                 | X |   |     |
| Zips                                       | 1 covered | X |   |     | Return flap              | X |   |     |
| Windows                                    |           |   |   | X   | Pat test – customers own |   |   | X   |
| Artwork                                    |           |   |   | X   | Max User Height          |   |   |     |
| Markings / Identification                  |           | X |   |     | 1.0m                     | 0 |   |     |
| Totally Enlosed Structures                 |           |   |   |     | 1.2m                     | 2 |   |     |
| Emergency Exits and markings               |           |   |   | X   | 1.5m                     | 2 |   |     |
| Deflation / Evacuation                     |           |   |   | X   | 1.8m                     | 2 |   | -   |

Please note a full visual inspection is carried out on all of the components as listed above. We do not have the facility however of carrying out "pull tests" on bungee cords, clips, fasteners or metal components associated with their use. Operators must ensure that they monitor the condition of these prior to each period of use.

## **PASSED**

This inflatable was inspected using appropriate parts of the EN14960:2019 standard.



This Inflatable must be operated as per manufacturer's guidelines.

**Notes:** Slight vinyl delamination on bed seam – monitor for further wear and repair as required.

Certificate Expiry Date: 22<sup>nd</sup> July 2026

**Inspection Body: Scotbounce Ltd** 

**Print Name: Billy Collins** 

Signature :

SCOTBOUNCE LTD Block E unit 2, Glenwood business park, 50 Glenwood Place, Glasgow, G45 9UH

TEL: 0141 634 7854 EMAIL ADDRESS: info@scotbounce.co.uk WEB ADDRESS: www.scotbounce.co.uk